STATE OF ALASKA DEPARTMENT OF ENVIRONMENTAL CONSERVATION

DOCUMENTATION OF CONSTRUCTION INSTRUCTIONS

18 AAC 72.035(d) allows conventional onsite wastewater treatment and disposal systems that serve a single family home, a duplex or a small commercial facility to be installed without prior plan approval by the Alaska Department of Environmental Conservation (ADEC), if the system is installed by a certified installer or under the direction of a registered engineer. Approved Homeowners may install conventional onsite systems serving their own home or duplex, provided they meet certain requirements. For those systems installed under 72.035(d), this form must be completed and submitted to ADEC within 90 days of completing construction. In addition to this form, other information must be submitted

Additional submission requirements for all installations:

- 1. Testhole log and percolation test results if a percolation test is required because of soil type;
- 2. Sand liner material approval if a sand liner was installed.

Minimum Photo Submittals Labeled with Legal Description:

- 1. Septic tank with inlet or outlet exposed and gallonage label showing
- 2. Open excavation of absorption field and line leading to it
- 3. Filter fabric pulled back to reveal screened gravel and perforated pipe in absorption field
- 4. Finished grade and landscaping with standpipes
- 5. If applicable, sand liner excavation and the sand in place

Additional submittal requirements for Approved Homeowners:

- 1. Minimum of four photographs of the installation in accordance with Page 3 of the Installer's Manual.
- 2. Record of a soil classification from a soil testing lab or a letter from a registered engineer who rated the receiving soil.
- 3. Copy of letter from ADEC confirming that the installer has attended the required Department training.

Additional submittal requirements for systems with construction observed by an engineer.

- 1. Record drawings in accordance with 18 AAC 72.010(c)(1).
- 2. The Documentation of Construction Form must be sealed and signed by the observing engineer.

The Documentation of Construction form with the applicable attachments should be submitted to the nearest local office of the ADEC at the address listed below.

Notification lines shown below are for certified installers and approved homeowners use to notify ADEC of a planned installation.

Anchorage – 555 Cordova, Anchorage, AK 99501 - 907-269-7500

Notification Line 907-269-6285

Fairbanks – 610 University Avenue, Fairbanks, AK 99709 – 907-451-2360

Notification Line 907-451-2184

Juneau – 410 Willoughby Avenue, Juneau, AK 99803 – 907-465-5350

Notification Line same as office #

Notification Line ext 252

Notification Line ext 252

Notification Line 907-376-5139

Chapter 72, Wastewater Treatment and Disposal Regulations, the Installer's Manual and this form may be found on the Department's Home Page at http://www.state.ak.us/dec/deh/water/ci.htm

Date Received	State of Alaska Department of Environmental Conservation
	Documentation of Construction

ADEC Review Date and Initial

Part I. General Information

Legal Description								
Legal Description		Tax ID # (optional)						
Submitted By	□ F	Registered Engineer Approved Homeowner Certified Installer No.						
Installer Mailing								
Address & Phone			Part II Wast	tewater	Disposal			
	Part II. Wastewater Disposal							
Onsite Wastewater System Serves	r	☐ Single Family # of bedrooms ☐ Duplex Total # of bedrooms ☐ Small Commercial Facility with Estimated Design flow of less than 500 gpd.						
□ New System		☐ Repair Existin	g System					
		Certified Installer Inspection by a Registered Engineer (attach approval letter)		Installa	tion Notification Da	ate		
				Date In	Date Installed			
Septic Tank		Size # of Compartments Manufacturer						
Type of Soil Absorpti System	ion	☐ Deep Trench☐ Other, specify	☐ Shallow Trench ☐ Seepage Pit ☐ Bed ☐ Mound					
Soils		Classification	Classification Rating - sq ft/bedroom					
		Absorption Area						
Dimensions	•	Thickness/Depth of Distribution Rock Size of			ize of Rock			
Perc Test Results		•	Minutes per Inch Sq. Ft. per bedroom					
Tere rest resures		Performed By	(Attach results by sealed/signed registered engineer)				ed registered engineer)	
Ground Cover Over		Septic Tank	Absorption Area Sewer Pipes					
Cleanout Pipes/Caps		Foundation Cleanou	ıt Se	t Septic Tank Monitor Tubes				
Separation Distances								
Public drinking water					ing water sources w	ithin 100 feet		
Nearest water bodies (
Separation Distances from On Lot Sewer Lines to Drinking Water Sources - Public Private						<u>e</u>		
Separation Distances from Bottom of Distribution Rock to Groundwater Table Bedrock						ek		
Separation Distance from Absorption Area to Slope exceeding 25%								
Comments/Recommendations					Seal Register	red Professional Engineer		
I certify that the above information, and that provided in Section III, is correct:								
Signature Printed Name								
~-8			2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2					
Title, Reg/Cert No, In			Da					
NOTE: Must be signed by a	a Certi	fied Installer, DEC staff or	r Approved Homeow	ner. If engi	neering seal bears printed	name, registration num	ber and is signed, those	

NOTE: Must be signed by a Certified Installer, DEC staff or Approved Homeowner. If engineering seal bears printed name, registration number and is signed, those blocks need not be completed for engineered submittals.

Part III - Required Diagram of System(s)

 i) Closest septic tank on an adjacent property k) All Cleanouts and monitor tubes 1) Testhole location 2. Show distances between the well and each of the sources of contamination listed in 1. 3. Show distances between water bodies and each part of the onsite system listed in 1. 4. In a cross section view of the soil absorption area, identify each component and show the depth (thickne a) Soil cover b) Absorption Material c) Water Table d) Bedrock e) Discharge pipes Testhole total depth: Groundwater/Seeps encountered? Y / N at 	ess) of the following: f) Insulation
Impermeable soil (Silt/Clay/Bedrock) encountered? Y / N at ft	Toothole I as
Plan View	Testhole Log Date
	2 3.13
	Inspected By
	7
	1 ft
	2 ft
	3 ft
	4 ft
	5 ft
	6 ft
	7 ft
	8 ft
	9 ft
	10 ft
Cross Section	11 ft
	12 ft
	13 ft
	14 ft
	15 ft
	16 ft
	17 ft
	18 ft
	19 ft
	20 ft
	21 ft